

2024 Street and Utility Improvement Project Morristown, Minnesota

Project Update



MORRT 175931

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Dominic Metzger, RPR

Cell: 507.720.8099

dmetzger@sehinc.com

Doug Scott, PE (Lic. MN)

Project Manager

507.237.8384

dscott@sehinc.com

Brent Kavitz, PE (Lic. MN, ND)

Client Service Manager

507.299.5211

bkavitz@sehinc.com

Contractor

Holtmeier Construction, Inc.

3301 Third Avenue

Mankato, MN 56001

Office: 507.389.9112

City of Morristown

PO Box 362

Morristown, MN 55052

507.685.2302

September 17, 2024 | Project Update No. 16

This letter is being sent to inform you of the progress of construction activity on the above-referenced project.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Concrete work finished this week. Holtmeier Construction crews will continue placing black dirt behind the curb and along concrete driveways and sidewalk. Preparation for paving will continue this week and next week as paving on 1st Street SE and 2nd Street E (from Washington Street to Franklin Street) is now anticipated during the week of September 30th.

Throughout the project, the contractor is continuing to try and maintain access to driveways each night, but this may not be feasible every night. Please be patient if extended periods of wet weather persist.

If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

Thank you for your continued patience and cooperation. If you have any questions or concerns, feel free to contact me.

Dominic Metzger, Resident Project Representative