

# 2022 Street and Utility Improvement Project Morristown, Minnesota



MORRT 161109

## Project Update

### Project Contacts

#### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

#### Dalton Kosek, RPR

Cell: 320.510.2301

[dkosek@sehinc.com](mailto:dkosek@sehinc.com)

Doug Scott, PE (Lic. MN)

Project Engineer

507.237.8384

[dscott@sehinc.com](mailto:dscott@sehinc.com)

Brent Kavitz, PE (Lic. MN, ND)

Project Manager

507.299.5211

[bkavitz@sehinc.com](mailto:bkavitz@sehinc.com)

#### Contractor

Wencl Construction, Inc.

2800 Park Drive

Owatonna, MN 55060

507.455.8562

#### City of Morristown

PO Box 362

Morristown, MN 55052

507.685.2302

July 28, 2022 | Project Update No. 6

This letter is being sent to inform you of construction activity on the above-referenced project.

#### **IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

So far this week the contractor has finished installing water main pipe on Main Street and 4<sup>th</sup> Street. They are currently installing water main services on Main Street. They will begin installing water main services on 4<sup>th</sup> Street today. Next week (starting August 1<sup>st</sup>) the contractor will finish water main services and start installing storm sewer on Main Street and 3<sup>rd</sup> Street. They will also likely be subcutting Main Street, 3<sup>rd</sup> Street, and 4<sup>th</sup> Street. Street construction involves several steps. First, the street is subcut. This involves excavation and removal of the top layer of soil. After subcutting a geotextile fabric will be placed over the entire width of the street. A layer of gravel will then be placed in the street. **Please expect no access to driveways during most of the work prior to the gravel being placed.**

Just a reminder to please not move the temporary water lines. You may carefully trim next to the hoses and pipes, but please do not mow over them. In certain locations, these temporary water lines may cross the street and/or driveways. Gravel will be placed over the top of these lines so that vehicles can safely drive over them.

Please remember that anything within the public right-of-way (approximately 20 feet behind the edge of bituminous pavement) is in jeopardy of being damaged and/or removed. This includes landscaping, sprinkler or pet containment systems, etc. Sprinkler and pet containment systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have sprinkler or pet containment systems to contact me so that we are made aware of them. Any damage to those systems as a result of failing to locate and mark them will be the property owner's responsibility.

**If you are interested in receiving future Project Updates by email, please send your name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).**

If you have any questions or concerns, feel free to contact me or Project Engineer Doug Scott. Have a great week!

Dalton Kosek, Resident Project Representative  
320.510.2301